

2nd and Mercer Supportive Housing

Time Frame: January 20, 2020 – September 15, 2020

Project Completion: 8 out of 18 months

AMONG WA HOURS...	WA HOURS (N=16,524.0)		
	Requirement/Goal	Current Performance	Performance from Previous Month
PRIORITY HIRE ZIP CODES		15.1%	13.8%
APPRENTICE	7%	6.2%	5.3%
JOURNEY-LEVEL	35%	8.9%	8.5%
NON-MANUAL		0.0%	0.0%
AMONG ALL HOURS...	ALL HOURS (N=16,766.8)		
APPRENTICES	15%	20.7%	19.3%
WOMEN		6.5%	5.7%
PEOPLE OF COLOR		45.6%	44.5%
AMONG APPRENTICE HOURS...	APPRENTICE HOURS (N=3,471.2)		
WOMEN	11%	29.9%	29.4%
PEOPLE OF COLOR	42%	54.1%	59.0%
PREFERRED ENTRY ¹	20%	40.0%	50.0%
AMONG JOURNEY-LEVEL HOURS...	JOURNEY-LEVEL HOURS (N=13,295.6)		
WOMEN	3%	0.4%	0.0%
PEOPLE OF COLOR	54%	43.5%	41.1%

¹Preferred entry performance is based on the number of apprentices who are pre-apprenticeship graduates and work at least 350 hours on the project divided by the number of all apprentices who work at least 350 hours on the project.

Key:

Requirement
Goal
Meeting or exceeding
Not meeting
Would meet or exceed with good faith efforts (actual performance shown)

2nd and Mercer Supportive Housing

Time Frame: January 20, 2020 – September 15, 2020

Project Completion: 8 out of 18 months

First-tier contractors are listed in the report. Lower-tier subcontractor data is included in the first-tier contractor list. Bold names mean the contractor (or subs) submitted payroll since the last report.

Contractor	Apprentice Hours	Journey Hours	Total Hours	Priority Hire Apprentices 7% req.	Priority Hire Journey 35% req.	Apprentice Utilization 15% req.	Preferred Entry 20% req.
BNBuilders	2,911.0	7,774.0	10,685.0	7.5%	9.8%	27.2%	40.0%
Iliad (+ Subs)	0.0	1,350.0	1,350.0	0.0%	0.4%	0.0%	0.0%
Apollo Sheet Metal	41.0	739.0	780.0	2.6%	0.0%	5.3%	0.0%
CMC Rebar West	204.0	541.0	745.0	1.0%	5.7%	27.4%	0.0%
Cascade Tower Rigging	0.0	744.5	744.5	0.0%	0.0%	0.0%	0.0%
CECO Concrete	54.0	427.0	481.0	11.2%	29.9%	11.2%	0.0%
All Wire Electric	159.2	174.8	334.0	37.0%	0.0%	47.7%	0.0%
Core Design	0.0	312.0	312.0	0.0%	0.0%	0.0%	0.0%
Conco	62.0	188.5	250.5	7.6%	2.8%	24.8%	0.0%
Ralph's Concrete Pumping	0.0	117.8	117.8	0.0%	20.0%	0.0%	0.0%
Emerald City Coatings	0.0	95.5	95.5	0.0%	100.0%	0.0%	0.0%
Northwest Tower (+ Subs)	32.0	58.0	90.0	0.0%	0.0%	35.6%	0.0%

Contractor	Apprentice Hours	Journey Hours	Total Hours	Priority Hire Apprentices 7% req.	Priority Hire Journey 35% req.	Apprentice Utilization 15% req.	Preferred Entry 20% req.
Patriot Fire	8.0	16.0	24.0	0.0%	0.0%	33.3%	0.0%
Brandsafway	0.0	9.0	9.0	0.0%	44.4%	0.0%	0.0%
Geopier Northwest	0.0	582.5	582.5	0.0%	0.0%	0.0%	0.0%
Kulchin Foundation Drilling	0.0	166.0	166.0	0.0%	62.3%	0.0%	0.0%
PROJECT TOTALS	3,471.2	13,295.6	16,766.8	6.2%	8.9%	20.7%	40.0%

Key:

Requirement
Goal
Meeting or exceeding
Not meeting
Would meet or exceed with good faith efforts (actual performance shown)

2nd and Mercer - Apprentices by Craft

Craft	Count of All Apprentices	% of Craft
Carpenter	8	24%
Cement Mason	4	12%
Electrician	4	12%
Ironworker	10	30%
Laborer	1	3%
Plumber	3	9%
Power Equipment Operator	2	6%
Sprinkler Fitter	1	3%
TOTAL	33	

Preferred Entry Apprentices	Pre-Apprentice Graduates
2	3
0	2
0	0
0	3
0	1
0	0
0	0
0	0
2	9
40.0%	27.3%

All Apprentices with 350+ Hours	Preferred Entry (350 Hour Minimum)	Pre-Apprentice Graduates with 350+ Hours
5	2	3

All Priority Hire Apprentices	Priority Hire Pre-Apprentice Graduates
8	3

Pre-Apprentice Graduates by Program	Preferred Entry Apprentices	Pre-Apprentice Graduates
ANew	0	1
Carpenters	2	2
Cement Masons	0	1
DALEC	0	0
Helmets to Hardhats	0	1
Ironworkers	0	2
Job Corps	0	0
PACE	0	1
PACT	0	0
TOOL	0	0
TRAC	0	0
TVTC	0	1
YouthBuild	0	0
TOTAL	2	9